

TOF dismantling Schedule

(updated after Dec.1 meeting, S.Uehara)

Dec.9 Roll Out

Dec.13–24 Removing Endcaps

Dec.22 10am Meeting with UTOC company

Dec.23–28 Scaffolding construction

Dec.28–30 Removing the cables on the endcap parts
(CDC, BACC and TOF outer cables)

1–2 people from Nagoya

Optical fiber caps

Jan.4–10 Extraction of CDC

Jan.11–19 Extraction of BACC

Jan.20–26 Extraction of TOF including the inner cables

Hawaii --- Mid → End of January

Marc, Kurtis, Matt, (Gary – in short period)

2–4 people from Nagoya

Jan.27–28 Dismantling of the scaffolding

TOF will moved to 9000m^2 Rad. Control area (if dose is high)

Or moved to Belle tent if low → FUJI.

*) The inner cables -- Cables directly put on counter/PMT and coming to the connection port.

The outer cables -- Long cables reaching the E-Hut

Plan of the procedure

Remove the outer cables from the endcap part, beforehand.

Connector plates are removed by UTOC ?

We care the inner cables at some stages of the TOF extraction (or UTOC may do this)

How to process about the belts