

ATF2 Alignment

J.W. Flanagan


STURM Meeting

2010.12.08

Up to 2010.11.26


- PMT + Ce:YAG scintillator at 170 mm downstream of Be extraction window shows center of beam is shifted outwards ~ 5 mm.
 - Measured width of beam ~ 10 mm (= diameter of Be window)
 - Measured height of beam ~ 1 mm or less (~ 0.5 mm expected)
- Projected beam hits x-ray beam pipe wall!

Extraction Chamber





Measured (Mis-)Alignment

2010.11.25




Put together (Scales not matched)



Beam pipe alignment

- Moved (by hand) x-ray beam pipe to be in rough alignment with measured x-ray beam axis.
 - Almost exactly matched originally predicted axis based on chamber diagram.
 - However, based on a huge extrapolation
 - PMT measurement made ~15 cm from extraction window
 - Extrapolated out to ~8.5 m from extraction window
- Failed to find beam at end of beam pipe...
- Dec. 3: Tried moving beam pipe to intermediate position between original position and second position
 - Beam found!



Alignment as of 2010.12.03



Example signals

InGaAs


PMT + Ce:YAG



PMT scans


PMT + Ce:YAG (1 cm diameter)

Vertical scan



Vertical shift of 4 mm seen.

Horizontal scan



Horizontal width clipped: beam fills 5 cm of 8 cm window. Probably right edge (at 10 cm) corresponds to downstream window edge. Left edge due to upstream extraction window?

Summary

- V. shift of 4 mm seen
- H. shift of ~ 3 cm seen. Beam pipe needs to be shifted a bit closer to ATF2 beam line (closer to original axis).
- However, usable at the moment.
- Bigger problem is huge pick-up noise in InGaAs detector relative to signal.
- Note: Vacuum leak of ~ 60 Pa/day seen in beam pipe.
 - Leads to about 0.4% ATM after one week, which corresponds to about 3 cm of effective air pathlength.
 - Small compared to actual air gap of ~ 23 cm (21 upstream, 2 downstream)
- Plans this weekend:
 - Put CA mask in upstream holder
 - Re-pump down
 - Add amplifier stages to InGaAs det.?
- Longer-term plans:
 - Movers for beam pipe
 - He box around mask and detector to replace air gaps
 - Work on shielding for detector.
 - Automate read-out somehow...