

Feb-7-2013	current draw measurement for 9U KLM MB (Unit: A)					
summary						
	+3.3V	+5.0V				
PreAmpCarrier	0.485	0				
T4DC	0.009	0.197				
SCROD(no firmware)	0.068	0.152				
SCROD(with firmware)	0.184	0.467				
1 9U MB	5.124	2.437				
14 9U Mbs + 20% more	86	41				
data	+3.3V	+5.0V				
SCROD +1 DC(Preamp carrier) +2 DC(NO Preamp)	0.816	0.427				
SCROD +1 DC(Preamp carrier)	0.819	0.391				
SCROD +2 DC(Preamp carrier)	1.664	0.593				
SCROD +2 Preamp carriers +0 DC	1.045	0.152				
SCROD +1 Preamp carriers +0 DC	0.553	0.151				
SCROD +0 Preamp carriers +0 DC	0.068	0.152				
SCROD(firmware) +0 Preamp carriers +1 DC	0.193	0.664				
SCROD(firmware) +0 Preamp carriers +0 DC	0.184	0.467				